## **2022 Bond Referendum Financial Summary**

|                                      |  |     |               |    | Budget     |    |   | ,  | Approved   | Ac | tual/Paid to |    |             | Available        |
|--------------------------------------|--|-----|---------------|----|------------|----|---|----|------------|----|--------------|----|-------------|------------------|
| Project                              | Description  | Ori | iginal Budget | Α  | djustments | Cu | rrent Budget                                  |    | Awards     |    | Date         | (  | Outstanding | Balance          |
| Soft Costs (Pre-Referendum Expenses  | • •  |     |               |    |            |    |   |    |            |    |              |    |             |                  |
| Pre-Referendum & Bond Sale           | Professional Fees, Election, and Bond Sale                 | \$  |               | \$ | 320,000    |    | 320,000                                       |    | 319,607    |    | 319,607      |    |             | \$<br>394        |
| Roofing #1                           | Shingle Roofing at Wall High School                        | \$  | 471,900       | \$ | (38,423)   | \$ | 433,477                                       | \$ | 265,000    | \$ | 260,551      | \$ | 4,449       | \$<br>168,477    |
| Site Package                         | Site Improvements at Allenwood & West Belmar               | \$  | 229,636       | \$ | (8,965)    | \$ | 220,671                                       | \$ | 220,520    | \$ | 178,856      | \$ | 41,664      | \$<br>151        |
| GC Package                           | General Construction - Interior Renovations at all schools | \$  | 2,176,858     | \$ | (84,983)   | \$ | 2,091,875                                     | \$ | 1,250,650  | \$ | 528,097      | \$ | 722,553     | \$<br>841,225    |
| Athletic Field Improvements          | Athletic Improvements at Wall High School                  | \$  | 825,455       | \$ | (32,225)   | \$ | 793,230                                       | \$ | 688,500    | \$ | 64,600       | \$ | 623,900     | \$<br>104,730    |
| <b>HVAC Improvements</b>             | HVAC Improvements at all K-12 Schools                      | \$  | 2,786,993     | \$ | (108,803)  | \$ | 2,678,190                                     | \$ | 1,580,150  | \$ | 806,000      | \$ | 774,150     | \$<br>1,098,040  |
| BUR Roofing #2                       | Built-up Roofing at all k-12 Schools                       | \$  | 1,193,683     | \$ | (46,601)   | \$ | 1,147,082                                     | \$ | 679,720    | \$ | 561,710      | \$ | 118,010     | \$<br>467,362    |
|                                      |  | \$  | 7,684,525     | \$ | -          | \$ | 7,684,525                                     | \$ | 5,004,147  | \$ | 2,719,421    | \$ | 2,284,725   | \$<br>2,680,379  |
| Hard Costs & Contingency (Constructi | on Costs & Contingency)                                    |     |               |    |            |    |   |    |            |    |              |    |             |                  |
| Roofing #1                           | Shingle Roofing at Wall High School                        | \$  | 3,617,900     | \$ | (100,000)  | \$ | 3,517,900                                     | \$ | 700,638    | \$ | 700,638      | \$ | -           | \$<br>2,817,262  |
| Site Package                         | Site Improvements at Allenwood & West Belmar               | \$  | 1,760,543     | \$ | 100,000    | \$ | 1,860,543                                     | \$ | 1,822,367  | \$ | 816,714      | \$ | 1,005,653   | \$<br>38,176     |
| General Construction                 | General Construction - Interior Renovations at all schools | \$  | 16,689,251    | \$ | -          | \$ | 16,689,251                                    | \$ | 4,918,400  | \$ | -            | \$ | -           | \$<br>11,770,851 |
| Athletic Fields                      | Athletic Improvements at Wall High School                  | \$  | 6,328,485     | \$ | -          | \$ | 6,328,485                                     | \$ | -          | \$ | -            | \$ | -           | \$<br>6,328,485  |
| HVAC Package                         | HVAC Improvements at all K-12 Schools                      | \$  | 21,366,934    | \$ | -          | \$ | 21,366,934                                    | \$ | -          | \$ | -            | \$ | -           | \$<br>21,366,934 |
| Roofing #2                           | Built-up Roofing at all k-12 Schools                       | \$  | 9,151,570     | \$ | -          | \$ | 9,151,570                                     | \$ | 3,512,314  | \$ | 474,138      | \$ | 3,038,176   | \$<br>5,639,256  |
|                                      |  | \$  | 58,914,683    |    |            | \$ | 58,914,683                                    | \$ | 10,953,719 | \$ | 1,991,489    | \$ | 4,043,829   | \$<br>47,960,964 |
|                                      | Bond Referendum Total Cost:                                | \$  | 66,599,208    | \$ | -          | \$ | 66,599,208                                    | \$ | 15,957,865 | \$ | 4,710,911    | \$ | 6,328,555   | \$<br>50,641,343 |
|                                      |  |     |               |    |            |    |   |    |            |    |              |    |             |                  |
|                                      | Bond Question No. 1:                                       |     |               |    |            |    | 9   | \$ | 53,078,733 |    |              |    |             |                  |
|                                      | Bond Question No. 2:                                       |     |               |    |            |    | <u>, , , , , , , , , , , , , , , , , , , </u> | \$ | 13,520,475 | _  |              |    | _           |                  |
|                                      | Bond Referendum Approved Total:                            |     |               |    |            |    |   | \$ | 66,599,208 |    |              |    | •           | \$<br>61,680,808 |

Printed: 5/10/2024 Report Data: as of 5.10.2024 Summary